
Annual Road



**Humboldt
Redwood™**

Work Plan

for HCP Covered Lands

HCP §6.3.3.1.3 and §6.3.3.5.5

2020-2021 Reporting

April 15, 2021

Project Description

Title: Annual Road Work Plan 2021

Purpose: As set forth in HCP §6.3.3.1.3, HRC shall develop an annual road work plan. This plan shall include a prioritization and scheduling of stormproofing activities, a description of road work conducted in the previous year and road work anticipated to be conducted during the next 12 month period, beginning April 15. HRC is committed to meeting these standards and provides this report in compliance with HCP §6.3.3.1.3 and §6.3.3.5.5.

Date Initiated: 1999

Projected End Date: Ongoing

Manager, HRC North: Mark Distefano

Manager, HRC South: Deakon Duey

Executive Summary

2020 Road Work Accomplished:

- Completion of Annual Road Inspections (ARIP) HCP 6.3.3.5
- 8 miles of road construction (property-wide) to HCP stormproofed standard
- 6.43 mile of road opening
- 1 mile of road closed (THP 18-00167HUM 'The Pond')
- 2.4 miles of road was rocked to the permanent standard
- 5,855.4 cubic yards of sediment controlled and prevented from entering stream system (101 sites)
- 203 stream crossings requiring CDFW streambed alteration agreement (HRC Master Agreement for Timber Operations – MATO sub-notification) constructed, restored, maintained, or removed to HCP stormproof standards
- 1,528 miles of road stormproofed (1999-2020)

2021 Road Work Plan:

- 6.0 miles of approved THP road construction and reconstruction (property-wide) to HCP stormproof standards as necessary to facilitate timber operations and modernize the haul road system
- 209 stream crossings to be constructed, restored, maintained, or removed to HCP stormproof standards
- 0.44 mile of road to be closed or decommissioned

A complete list of scheduled roadwork and site locations is provided.

See “2021 Road Work Orders” and “2021 Road Work Sites Map”. (Appendices G & H)

Planned work is associated with approved THPs. The exact timing of work during the 2021 season depends on contractor availability and scheduling, timber harvest scheduling, whether the work is required prior to timber harvest activities, weather and road surface conditions, and regulatory environmental constraints of the HCP and HRC's MATO. The majority of roadwork schedule will be completed between May 1st and October 15, 2021.

Additional road maintenance is likely to be scheduled pending the results of the 2021 ARIP inspections.

Attachments

Appendix A_2020 Annual Road Inspections (ARIP)

Appendix B_2020 Road Work Completed

Appendix C_2020 Sediment Sites Controlled

Appendix D_2020 MATO Sites

Appendix E_2020 MATO Sites Map

Appendix F.1_HRC Stormproof Roads Map_North

Appendix F.2_HRC Stormproof Roads Map_Central

Appendix F.3_HRC Stormproof Roads Map_Southeast

Appendix F.4_HRC Stormproof Roads Map_Southwest

Appendix G_2021 Road Work Orders

Appendix H_2021 Road Work Sites Map